

Monthly short Narrative

(April - 2010)

Province: PAPUA

A. RURAL

Achievements/lessons learnt:

1. RWT construction is still in ongoing in Biak, 310 units of RWT had been constructed. In Jayawijaya we have to stop for a moment of RWT construction due to in commitment from community in terms of participation. We will continue after the villages as STBM pilot project had been selected In Jayapura RWT will continue after 1 unit of RWT had been constructed in Sosiri village.
2. The second batch of training regarding MPA-PHAST for Health cadres in 9 villages of Oridek sub district, Biak had been conducted with 96 participants coming from 72 health cadres, 24 from villagers & puskesmas staff. This is the continuation training from 2009.
3. The socialization in terms of ISO recruitment had been well informed to focused districts through Pokja AMPI meeting. The candidates for the post will be prioritized coming from local people who is really qualified to be assigned as focal point of Pokja and manage it accordingly.
4. The recruitment of ISO will be organized by province with established recruitment committee from Bappeda Province, Bappeda Kota Jayapura, Institutional Facilitator and Unicef. The process is still pending due to waiting for formal letter Pokja AMPL Nasioanal Jakarta regading ISO recruitment to Bappeda province in order to make it as reference to send to all focused district.

B. SCHOOL

Achievements/lessons learnt:

1. 6 schools (SD Makmakerbo, SD YPK Mnurwar, SD YPK Wadibu, SD YPK Wirmaker, SD YPK Moibaken, SD Inpres Sunyar) are still in progress in terms of water supply and hand washing facilities supporting the finished school latrines.
2. 3 schools in Biak are still ongoing of orientation and school action plan in terms of WASH in School.

C. URBAN

Achievements/lessons learnt:

1. Construction in terms sanitation (latrines) and water supply in two kelurahan (Gurabesi and Hamadi) are still in progress in Gurabesi RW IV (water supply), Gurabesi RW V RT 05 ($\pm 25\%$), Hamadi RW VII RT 04 ($\pm 21\%$), and Hamadi RW III RT 02 (latrine, $\pm 29\%$).

Main Programmatic Constraints/challenges for the month:

1. Lack of attention & willingness to follow up agreed things from last workshop (in Sentani) in terms of proposal submitted for AWP absorption and responding all problems faced in field and internal related coordination among Pokja members.
2. Delayed cash transfer from province to Kabupaten.
3. Lack of supervision by PU personnel on quality of out put. This will be addressed on next POKJA meeting and solutions sought
4. Inflated price of construction materials 30% increase from the planned budget has put strain on the AWP allocated fund.
5. High turn over of AMPL working group member caused less progress of WASH program.

Financial update:

1. The refunded money from Bappeda Jayawijaya from some 2009 activities still pending due to waiting for signature from head of Bappeda who still in Jakarta for musrenbanas, and he will be available in Wamena in beginning of May.

Recommendations:

1. Never stop assisting the counterpart to speed up and accelerate the progress.
2. Keep advocating the counterpart regarding WASH program and STBM implementation plan.
3. Reminding, keep calling & pushing the counterpart to follow up the agreed things during the program running.

Next Planned Activities/mission planning:

1. STBM socialization in all focused district and training on sanitation equipment as part of STBM and also O&M for villagers, health cadres and local artisan.
2. Fully program monitoring in May and assist the counterpart in conducting STBM socialization and training supporting the STBM implementation.
3. Ensuring the ISO recruitment can be conducted asap in May, and all ISO in kabupaten and kota can be assigned accordingly.
4. Conducting refreshing teacher training on ASah (Air Sanitasi dan Hygiene) for WASH in school program.

Some of the important messages required within the reporting period

- *Planning and monitoring of WES sector at the province & district level (CB and Pokja, AMPL, community, committee, staff wholistic training)*
- *Improving access to facilities*
- *Effective sustainable programming & management, O&M, replication*

- *Sanitation and hygiene promotion*
- *STBM*
- *Gender*
- *Partnership*
- *Challenges/constraints*
- *Ways forward*

Rural Sanitation and Hygiene Promotion Monitoring Sheet

Date of Report:

Province : PAPUA																							
No	Village Name	Demographic Data		Existing Condition			Community Preparation										Cumulative Hygiene Promotion Activities			Construction (cumulative number)			Remark
		Pop.	# House holds	# Family latrines	MCK/Public Latrine		Village committee			STBM Introduction/socialized	#Village Cadres Trained						# CLTS Triggering	# HWWS Campaign	# Hyg. group discussion	# Establish. & active Prod. Center	# Latrine Constructed	# Latrine used	
					# MCK	# HH	Establishment	Members			MPA/PHAST		CLTS		Hygiene Promotion								
								M	F		M	F	M	F									
3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	24	25	26	27		
District: JAYAPURA																							
2008																							
1	Yepase (Depapre)	288	56		6	216	Y	10	2	X	8	4	8	4	8	4	1	1	0	0	3	0	
2	Sawoi (Kemtuk Gresi)	559	180	90			Y	10	2	X	10	2	10	2	10	2	1	1	0	0	12	0	
2009 / 2010																							
1	Dormena (Depapre)	531	80	20	0		Y	4	11	X	0	10	0	10	0	10	1	0	0	0	0	0	
2	Sosiri (Waibu)	1,114	170	43	0		Y	10	0	X	10	-	0	10	0	10	1	0	0	0	0	0	
3	Doyo Lama (Waibu)	683	169	42	0		Y	0	10	X	0	10	0	10	0	10	1	0	0	0	0	0	
4	Kwadeware (Waibu)	935	104	0	0		Y	1	9	X	1	9	0	10	0	10	1	0	0	0	0	0	
5	Ifar Besar (Sentani)	174	842	211	0		Y	7	8	X	0	10	0	10	0	10	1	0	0	0	0	0	
District: JAYAWIJAYA																							
2008																							
1	Waga Waga (Kurulu)	1227	336	34	0		Y	10	0	X	2	12	2	12	2	12	1	1	0	0	8	0	
2	Pyramid (Asologaima)	465	150	15	0		Y	10	0	X	0	10	0	10	0	10	1	0	0	0	1	0	
2009 / 2010																							
1	Abusa (Kurulu)	724	250	25	0		Y	10	0	X	0	10	0	10	0	10	1	0	0	0	3	0	
2	Muliama - (Asologaima)	1142	645	65	0		Y	10	0	X	0	10	0	10	0	10	1	0	0	0	2	0	
3	Hepuba - (Asolokobal)	2298	690	69	0		Y	10	0	X	0	10	0	10	0	10	1	0	0	0	0	0	
4	Pabuma/Aikima - (Pabuma)	530	113	11	0		Y	10	0	X	0	10	0	10	0	10	1	0	0	0	0	0	
District: BIAK NUMFOR																							
2008																							
1	Bakribo - (Oridek)	366	122	85	0		X	9	2	X	6	12	6	12	6	12	1	1	0	0	27	0	
2	Waroi - (Yendidori)	352	85	38	0		X	10	1	X	9	5	9	5	9	5	1	1	0	0	6	0	
2009 / 2010																							
1	Kabidon (Yendidori)	180	49	10	0		X	14	4	X	6	4	6	4	6	4	1	1	0	0	0	0	
2	Sunyar (Yendidori)	372	76	53	0		X	17	3	X	5	5	5	5	5	5	1	1	0	0	0	0	
3	Padwa Sub (Yendidori)	353	56	28	0		X	13	5	X	8	2	8	2	8	2	1	1	0	0	0	0	
4	Rarpimbo (Yendidori)	303	70	56	0		X	16	5	X	6	6	6	6	6	6	1	1	0	0	0	0	
5	Suneri (Yendidori)	168	69	20	0		X	12	5	X	4	2	4	4	2	2	1	1	0	0	0	0	
6	Moibaken (Yendidori)	549	155	47	0		X	14	6	X	7	2	7	2	7	2	1	1	0	0	0	0	
7	Wirmaker (Yendidori)	397	60	18	0		X	14	7	X	8	2	8	2	8	2	1	1	0	0	0	0	
8	Syabes (Yendidori)	598	149	45	0		X	13	6	X	8	2	8	2	8	2	1	1	0	0	0	0	
9	Sambersub (Yendidori)	253	59	15	0		X	13	6	X	3	4	3	4	3	4	1	1	0	0	0	0	
10	Makmakerbo (Oridek)	315	68	7	0		X	12	5	X	4	0	4	0	4	0	1	1	0	0	0	0	
11	Sauri (Oridek)	345	72	11	0		X	13	3	X	5	0	5	0	5	0	1	1	0	0	0	0	
12	Sawadori (Oridek)	342	78	8	0		X	15	1	X	1	1	1	1	1	1	1	1	0	0	0	0	
13	Tanjung Barari (Oridek)	416	93	9	0		X	13	2	X	3	3	3	3	3	3	1	1	0	0	0	0	
14	Animi (Oridek)	197	49	5	0		X	13	3	X	0	4	0	4	0	4	0	0	0	0	0	0	
15	Anggaduber (Oridek)	365	79	15	0		X	19	6	X	0	4	0	4	0	4	0	0	0	0	0	0	

Training at Provincial & District Level Monitoring Sheet

Date of Report

No	Province/District	Pokja AMPL		Renstra Developm ent	# Government and NGO staff Trained																					
		Establishme nt	Members		Renstra Development		STBM		CLTS		MPA/PHAST		Hygiene Promotion		WASH in School orientation		Participatory Monitoring		Survey & Design		RWT Construction		Bio Sand Filter		Others, basic COMM	
					Male	Female	Male	Female	Male	Female	Male	Female	Male	Female	Male	Female	Male	Female	Male	Female	Male	Female	Male	Female	Male	Female
Papua																										
1	Province	Y		X	0	0	0	0	12	2	12	2	12	2	0	0	14	4	2	2	2	2	0	0	0	0
2	Jayawijaya	Y	19	0	X	15	2	0	0	2	12	2	12	2	12	2	2	12	2	0	2	0	0	0	0	
3	Jayapura	Y	24	4	Y	15	5	0	0	10	21	10	21	10	21	23	5	10	21	0	0	0	0	0	0	
4	Biak Numfor	Y	18	0	X	12	2	0	0	15	17	15	17	15	17	24	4	15	17	15	2	15	2	0	0	
5	Puncak Jaya	Y			X	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
6	Kota Jayapura	Y	18	2	Y			0	0														0	0	0	

- Y Completed, done and working
- N Not yet finalized, on progress
- In these yellow fields, please fill figures that are appropriate to the activity. If nothing has taken place but planned then we should put 0, if activity is not planned for the specific field we should color it yellow and leave it blank
- this table in particular misses lots of information that is not either capture or not documented well. Please fill all relevant information
- 26 If you have a comment, please you can add as a footnote with asterisk

School WASH

Province : PAPUA

Date of Report:

No	Village name	School Name	# Students			# Existing Facilities			Water Source	KAP base line survey	# Teachers trained	School Action Plan & MOU	# Regular Hygiene Education			# Facilities Constructed/Rehabilitated			O&M Committee established		Total	Remarks		
			Boys	Girls	Total	Boy's Toilet	Girl's Toilet	Hand Washing Facilities					Education session from teacher to kids	Kids hygiene monitoring session	HWWS Campaign	Boy's Toilet + Urinoir	Girl's Toilet	Hand Washing Facilities	M	F				
District: JAYAPURA																								
2008																								
1	Depapre - Depapre	SD Inpres Depapre	70	75	145	1	1	0	PS	Y	10	1	1	1	1	1	1	4			10	1 Teacher Toilet as additional		
2	Yepase - Depapre	SD YPPK Yepase	29	33	62	1	0	0	PS	Y	10	1	1	1	1	1	1	4			12			
3	Tablanusu - Depapre	SD YPPK Tabla Nusu	36	35	71	0	0	0	RWT	Y	10	1	1	1	1	1	1	6			15			
4	Sunah - Kemtuk Gresi	SD Inpres Sunah	35	36	71	1	1	0	PS	Y	10	1	1	0	1	1	1	6			8			
5	Ibub - Kemtuk Gresi	SD Inpres Ibub	49	40	89	0	0	0	RWT	Y	10	1	1	1	1	1	1	6			12			
6	Merem - Kemtuk Gresi	SD YPPK Merem	80	60	140	0	0	0	RWT	Y	10	1	1	1	1	1	1	4			10			
2009/2010																								
7	Dormena - Depapre	SD Dormena	82	84	166	1	1	0	PS	Y	12	1	1	0	1						4	1	5	
8	Hobong - Sertani	SD Inpres Siboloi	102	89	191	1	1	0	PS	Y	12	1	1	1	1	1	1				4	1	5	
9	Iale - Sertani	SD YPK Iar Babrongko	47	43	90	1	1	0	RWT	Y	12	1	1	1	1	1	1				4	1	5	
10	Doyo Lama - Waibu	SD Inpres Doyo Lama	65	63	118	1	1	0	RWT	Y	12	1	1	0	1	1	1				4	1	5	
11	Kwadeware - Waibu	SD YPK Kwadeware	20	33	53	1	0	0	RWT	Y	12	1	1	0	1	1	1				4	1	5	
12	Sosiri - Waibu	SD YPK Kanda	87	68	155	0	0	0	RWT	Y	12	1	1	0	1	1	1				4	1	5	
District: JAYAWIJAYA																								
2008																								
1	Waga Waga - Kurulu	SD YPPK Waga Waga	37	48	85	2	2	0	RWT	Y	7	1			1	1	1				1		1	
2	Umpakalo - Kurulu	SD Inpres Umpakalo	97	19	116	2	2	0	RWT	Y	7	1			1	1	1							
3	Yiwika - Kurulu	SD YPPK Yiwika	50	74	124	2	2	1	RWT	Y	7	1			1	1	1				2		2	
4	Baliem - Asologaima	SD Kristen Baliem Terpadu	83	77	160	2	2	0	RWT	Y	7	1			1	1	1						0	
5	Algonik - Asologaima	SD Inpres Algonik	51	45	96	2	2	0	RWT	Y	7	1			1	1	1						0	
6	Perabaga - Asologaima	SD Inpres Perabaga	66	34	100	2	2	0	RWT	Y	7	1			1	1	1						0	
2009/2010																								
7	Pikhe - Kurulu	SD YPPK Pikhe	124	95	219	1	0	0	RWT	Y	8	1			1									
8	Abusa - Kurulu	SD Inpres Abusa	65	28	93	0	0	0	RWT	Y	8	1			1						1		1	
9	Kimbim - Kurulu	SD YPPK Meligatnem	137	69	206	0	0	0	RWT	Y	8	1			1						1		1	
10	Pyramid - Asologaima	SD Inpres Pyramid	121	65	186	0	0	0	RWT	Y	8	1			1						1		1	
11	Hebupa - Asolokobai	SD YPPK St. Mikhael	79	73	152	0	0	0	RWT	Y	8	1			1						1		1	
12	Aikima - Pabuma	SD Inpres Aikima	34	83	117	0	0	0	RWT	Y	8	1			1						1		1	
District: BIAK NUMFOR																								
2008																								
1	Yendidori - Yendidori	SD YPPK Yendidori	117	72	189	1	1	0	RWT	Y	6	1			1	1	1	4						
2	Sambersub - Yendidori	SD YPPK Samber	85	87	172	1	1	0	RWT	Y	6	1			1	1	1	4						
3	Waroi - Yendidori	SD YPPK Waroi	55	54	109	1	1	0	RWT	Y	6	1			1	1	1	4						
4	Marauw - Oridek	SD Inpres Marauw	66	82	148	1	1	0	RWT	Y	6	1			1	1	1	4						
5	Karmel Bosnik - Oridek	SD YPPK Karmel Bosnik	106	99	205	1	1	0	RWT	Y	6	1			1	1	1	4						
6	Ibdi - Oridek	SD YPPK Ibdi	85	87	172	1	1	0	RWT	Y	6	1			1	1	1	4						
2009/2010																								
7	Moibaken - Yendidori	SD YPK Moibaken	30	12	42	0	0	0	RWT	Y	5	1			1									
8	Wirmaker - Yendidori	SD Inpres Wirmaker	35	35	70	0	0	0	RWT	Y	6	1			1									
9	Sunyar - Yendidori	SD YPK Sunyar	36	44	80	0	0	0	RWT	Y	6	1			1									
10	Marauw - Oridek	SD YPK Makmakerbo	35	33	68	1	1	0	RWT	Y	6	1			1	1	1	4						
11	Tanjung Barari - Oridek	SD YPK Mnurwar	38	37	75	0	0	0	RWT	Y	6	1			1	1	1	6						
12	Anggopi - Oridek	SD YPK Wadibu	52	48	100	1	1	0	RWT	Y	6	1			1	1	1	4						
13	Wadibu - Oridek	SD YPK Anggaduber	49	68	117	1	1	0	RWT	Y	6	1			1	1	1	4						
District: PUNCAK JAYA																								
2009/2010																								
1	Wodanggobak - Mulia	SD Inpres Wodanggobak	126	98	224	0	0	0	RWT	Y	0	0												
2	Wuyukwe - Mulia	SD YPPGI Mulia	137	124	261	0	0	0	RWT	Y	0	0												
3	Purleme - Mulia	SD Inpres Purleme/ Inpres Mulia	178	177	355	0	0	0	RWT	Y	0	0												
4	Wuyukwe - Mulia	SD Negri Mulia	169	113	282	0	0	0	RWT	Y	0	0												
5	Dondobaga - Mulia	SD Inpres Dondobaga	105	37	142	0	0	0	RWT	Y	0	0												

Y	Yes
X	No

all the yellow fields to be filled with figures, again, if the activity is not planned, fill yellow color. But if the activity is planned and has not yet taken place fill 0

Comment on 10 You can not have a hand washing facilities but no water source,

WASH in Urban Slums Monitoring Sheet

Reporting month: _____

No	Kelurahan	RT	Demographic Data		Existing Condition		Cumulative Progress after WASH Interventions								
			# Pop.	# HH	HH have access to Water	HH use latrine	# HH get access to water	# Water Comm. Groups established	# People use toilet		# Well managed Communal Latrines	# Solid waste management Comm. Groups established	# Private involved in Solid waste collection	# Physical Improvement	
									Male	Female				Drainage	Surface Water
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
Gurabesi	RW II (water supply)		1,585	317	X			1				1	0	0	0
	RW II RT 05 (latrine)					X					1				
	RW IV (water supply)		2,425	485	X		50	1				1	0	0	0
	RW IV RT 05 (latrine)					X					1				
	RW V (water supply)		2,390	478	Y			2				1	0	0	0
	RW V RT 05 (latrine)					X					1				
Hamadi	RW III (water supply)		2,105	421	Y			1				1	0	0	0
	RW II RT 02 (latrine)					X					1				
	RW IV (water supply)		1,435	287	X			-				1	0	0	0
	RW VII (water supply)		1,570	314	Y			1				2	0	0	0
	RW VII RT 01 (latrine)					X					1				
	RW VII RT 03 (latrine)					X					1				
	RW VII RT 04 (latrine)					X					1				
	RW VII RT 05 (latrine)					X					1				

Yellow fields to be filled with appropriate figures as discussed on the first sheet. Rural water. If not relevant grey color to be filled within the cell.